



**North Area Maintenance Network Contract
Monthly Report
June 2023**

\$19,045,553

**Total Maintenance
and Renewals Spend**

**322,697 m² of
reseals completed**

31,181 m²

**of new
/renewed
sealed
pavements**

60 months

**Contract
completed**

**9,254 m of high
shoulder**

**No MTI, LTI or FAI's
Injuries 22/23**

**14,543
dispatches
completed**

2022/23 FY Summary

**10,147
culverts
inspected**

52 Local Kaitaia Staff

**4,899,386
metres of road
inspections**

48.3%

Local SME

**947 signs and
posts
replaced**

1,892

**Requests for
Services
Dispatched and
Completed**

**9,811 m² of
sealed pavement**

**390 new over
and under
slips!**

27,890

**Potholes
filled**

**61,863 m³ of
aggregate used,
8,838 truck
loads worth!**

Summary

June has been a busy month with excellent progress made on completing a large number of storm damage and minor works projects such as High Risk Rural Roads (HRRR) intersection upgrades, speed management sign installs, Kaitaia Awaroa Box Culvert Replacement, along with routine maintenance activities such as unsealed maintenance metalling, grading, culvert replacement, culvert end clearing.

July will continue on with a similar program, making the most of any fine weather that comes our way.



Kaitaia Awaroa Rd Box Cuvlert Replacement

Works Programme

A total of 1,009 work items were completed this month. This included 706 routine jobs with the remainder being cyclic, emergency works or call outs and ordered works or programmed jobs.

Routine Works Completed

The routine works completed included the following:

- Grading was completed on 87 out of 343, or 25%, of unsealed roads
- Routine metalling was completed on 37 out of 343, or 10.8% of unsealed roads
- Potholing was completed on 100 roads, with 385 jobs completed
- Roadside mowing was completed on 1 road
- Emergency works were completed for 760 jobs, for falling trees, and roads blocked due to over slips and under slips.

Aggregate Usage

The following aggregate was used during January, the equivalent of 837 truck loads of metal:

- GAP 30 – 5,862 m³
- GAP 40 – 0 m³

Cyclic Works Completed

- Remarking of road centerlines and edges lines is in progress.

Drainage Maintenance and Renewals

- 122 cesspit grates were cleared
- 36 culvert markers were replaced
- 77 culvert ends were cleared
- 17 culverts were flushed
- 4 culverts were replaced

Road Furniture Activities

- 3 signs posts were replaced
- 0 posts were painted
- 19 signs were replaced
- 11 signs were straightened
- 3 signs were cleaned
- 0 bridge edge markers were cleaned and 8 were replaced
- 3 edge markers were replaced and 1 was straightened

Structures Maintenance

- 0 bridge deck/drain holes were cleared

Road Accident Response

- No accidents occurred in June.

Environmental Management

- No non-compliance incidents occurred under the maintenance and renewals contract for the month.

Community Issues / Complaints

- The Requests for Service (FNDC) summary is attached separately.

Positive Feedback

1 unsolicited positive feedback was received this month thanking staff for the update on road Maintenance on Munn Road

Maintenance Programme July 2023

- Grading, metalling and pothole repairs will continue to be completed when weather allows.
- Storm Damage dispatches will continue to be completed, with daily site checks continuing on all warning signage for repairs that are yet to be completed.
- Unsealed overlays will commence this month if weather allows.

Inspection Activities

The following sealed and unsealed network inspection lengths were completed during June. Details for the inspections completed and the inspections due next month are attached separately.

North Area – June 2023	
Week 1	540.489 km
Week 2	171.541 km
Week 3	91.504 km
Week 4	191.936 km
TOTAL	995.47 km

Sealed Pavement Rehabilitations & Seal Extensions

Project	Completed This month	Programmed Next Month
2022/23 Pavement Rehabilitations:		
Kohukohu Rd RP 9824-11181 Section B	Project is complete.	
Gills Rd RP 2180-3000	Project is complete.	
2022/23 Seal Extensions:		
Peria Rd RP 0-6500		Awaiting confirmation of funding for guardrails and further slip repairs.
Brass Rd RP 15-1725	Project is complete.	
Unahi Rd RP 2100-2740	Project is complete.	
Pawarenga Rd RP 12170-13475	Prep for seal.	Seal after winter.
2023/24 Pavement Rehabilitations:		
Gills Rd RP 1423-2180	Pavement design complete. Site visit completed.	
Sommerville Rd RP 0-184	Pavement design complete.	
Midgeley Rd RP 600-1900	Site visit completed. Awaiting pavement testing information.	
Pawarenga Road RP 2306-2956	Awaiting pavement investigation information.	
Kaitaia Awaroa Road RP 28450 - 30140	Awaiting pavement investigation information.	
2023/24 Seal Extensions:		
Ruaroa Rd RP3008-5681.	Site visit completed. Awaiting pavement investigation information.	
West Coast Rd RP 25167-27100	Site removed from 23/24 program.	



New Speed Management Signs Installed



HRRi Inland Rd Intersection Improvements



HRRi Mangamuka Rd Guardrail Installation



HRRi Pukepoto Rd Intersection Improvements

Reseals

<u>Length Completed June 2023</u>	<u>Length Outstanding FY 2022/23</u>
Nil	Nil
<u>Sites Completed June 2023:</u>	
<ul style="list-style-type: none"> • Nil 	

Footpath Renewals & New

<u>Length Completed June 2023</u>	<u>Length Outstanding FY 2022/23</u>
•	
<u>Sites Completed June 2023:</u>	
<ul style="list-style-type: none"> • Korora St Footpath currently in progress • Oruru Rd Footpath currently in progress 	

Health and Safety

- 48 Leadership safety actions were completed, documenting safety conversations between our leadership team and crews.
- Safety improvements suggestions were documented, including applying metal after watertabling, replacement of strops for towing and installing packers behind vehicle reversing cameras to improve view.
- No H&S Training completed this month.
- No first aid, medical treatment or lost time injuries occurred this month.

Type	Number during period	Number to date	Days since last incident
LTI	0	2	952
MTI	0	2	562
FAI	0	0	1762

Contract Notices June 2023

Notice to Engineer - Nil

Notice to Contractor 135 – NTA Emergency Works Programme Phase 2

Regards,

Warren Gore
Kaitaia Branch Manager

Freya Coppins
Kaitaia Construction Manager