



 **Fulton Hogan**

**North Area Maintenance Network Contract
Monthly Report**

Summary

March has been another busy month, with business as usual for maintenance and renewal activities, along with repairs also continuing from previous storm events.

Pavement works are complete on the Gills Rd Pavement Rehabilitation and nearing completion on the Pawarenga Rd Seal Extension. Installation of the Kaitaia Awaroa Rd box culvert is also progressing well with the first half of units installed, and the second half well underway.

Maintenance works completed this month include the start of remarking of centrelines and edge lines. Routine maintenance this month has included grading, potholing, sign replacements, SW grate clearing and vegetation mowing.



Kaitaia Awaroa Rd Box Culvert Installation

Works Programme

A total of 1,430 work items were completed this month. This included 957 routine jobs with the remainder being cyclic, emergency works or call outs and ordered works or programmed jobs.

Routine Works Completed

The routine works completed included the following:

- Grading was completed on 32 out of 343, or 9%, of unsealed roads
- Routine metalling was completed on 7 out of 343, or 2% of unsealed roads
- Potholing was completed on 61 roads, with 187 jobs completed
- Roadside mowing was completed on 18 roads
- Emergency works were completed for 24 jobs, for falling trees, and roads blocked due to over slips and under slips.

Aggregate Usage

The following aggregate was used during January, the equivalent of 113 truck loads of metal:

- GAP 30 – 791 m³
- GAP 40 – 0 m³

Cyclic Works Completed

- Remarking of road centerlines and edges lines is in progress.

Drainage Maintenance and Renewals

- 439 cesspit grates were cleared
- 44 culvert markers were replaced
- 27 culvert ends were cleared
- 1 culvert was replaced

Road Furniture Activities

- 1 signs posts were replaced
- 71 posts were painted
- 18 signs were replaced
- 16 signs were straightened
- 7 signs were cleaned
- x bridge edge markers was cleaned
- 1 edge markers were straightened and 15 were replaced

Structures Maintenance

- 5 bridge deck/drain holes were cleared

Road Accident Response

- A fatality occurred on Wireless Rd on March 31st.

Environmental Management

- No non-compliance incidents occurred under the maintenance and renewals contract for the month.

Community Issues / Complaints

- The Requests for Service (FNDC) summary is attached separately.

Positive Feedback

1 unsolicited positive feedbacks was noted this month.

Date: 4 April 2023 at 8:44:45 AM NZST

To: "FALAKOA, Daniel" <Daniel.Falako@fultonhogan.com>

Subject: Re: 129 Peria Road

This Message Is From an Untrusted Sender

You have not previously corresponded with this sender.

Hey **Danny**,

Thanks for the good job your crew did on roadwork out here the past month.

Maintenance Programme April 2023

- Grading, metalling and pothole repairs will continue to be completed when weather allows.
- Storm Damage dispatches will continue to be completed, with daily site checks continuing on all warning signage for repairs that are yet to be completed.
- Pre reseal pavement repairs will be completed this month along with all programmed reseals.

Inspection Activities

The following sealed and unsealed network inspection lengths were completed during March. Details for the inspections completed and the inspections due next month are attached separately.

North Area – April 2023	
Week 1	154.547 km
Week 2	102.704 km
Week 3	98.245 km
Week 4	406.557 km
Week 5	54.770 km
TOTAL	817.003 km

Sealed Pavement Rehabilitations & Seal Extensions

Project	Completed This month	Programmed Next Month
2022/23 Pavement Rehabilitations:		
Sommerville Rd RP 0-184		Awaiting budget confirmation from FNDC.
Kohukohu Rd RP 9824-11181 Section B	Project is complete.	
Gills Rd RP 2180-3000	Sealed and line marked.	Project is complete.
Gills Rd RP 1423-2180		NTA unable to bring funding forward.
2022/23 Seal Extensions:		
Peria Rd RP 0-6500	All repairs completed along with second coat seal.	Awaiting confirmation of funding for guardrails and further slip repairs.
Brass Rd RP 15-1725	Project is complete.	
Unahi Rd RP 2100-2740	Project is complete.	
Pawarenga Rd RP 12170-13475	Run in metal.	Stabilise and seal.
West Coast Rd RP 25167-27100	Commence pavement design.	



Pawarenga Road Seal Extension



3

Gill Road Pavement Rehabilitation



Kaitaia Awaroa Rd Box Culvert Installation



Peria Road Seal Extension Slip Repair Pavement Completion

Reseals

<u>Length Completed March 2023</u>	<u>Length Outstanding FY 2022/23</u>
2.146 km	Awaiting confirmation of 2022/23 program / budget.
<u>Sites Completed March 2023:</u>	
<ul style="list-style-type: none">• Matauri Bay Rd RP 12376 -14021• Omaunu Rd RP 92 -593	

Health and Safety

- 45 Leadership safety actions were completed, documenting safety conversations between our leadership team and crews.
- 4 Safety improvements suggestions were documented, including using a watercart outside of seal extension site to reduce dust nuisance for neighbours.
- No H&S Training completed this month.
- No first aid, medical treatment or lost time injuries occurred this month.

<u>Type</u>	<u>Number during period</u>	<u>Number to date</u>	<u>Days since last incident</u>
LTI	0	2	861
MTI	0	1	471
FAI	0	0	1677

Contract Notices March 2023

Notice to Engineer - Nil

Notice to Contractor 128 - KPM Adjustments Impacts of Cyclone Gabrielle

Notice to Contractor 129 – Emergency works August 2022 Event Phase 2

Regards,

Warren Gore
Kaitaia Branch Manager

Freya Coppins
Kaitaia Construction Manager